Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

No: **1st and Final Bill** (For Other Works) Date……2017

Division: **Project** Sub-Division: **Project**

Bill Received No. Dated Divisional / Sub Divisional Cash Book Voucher No…….. Dated……

Work Code: 002-17-000049

Schedule Docket No. Head of Account: **P3089(CMC/TMC)** Est.Cost: **50.00 Lakhs**

Name of Work: **Providing open gym in KHB Park in Yelahanka New Town 5th phase in ward no 02.**

Name of Contractor and Full Address: **M/s KRIDL**

Reference to Agreement No. **38 /16-17** Date: **20-03-2017**

Certified that the measurements were taken by me on 17/6/17 and recorded of Pages 18354 to 18380 of measurement Book No. 09/17-18 and that the work is satisfactorily executed.

Contractor

Officer-in-charge of work

Certified that the measurement were taken by me on ……17/6/17……and found correct. The work is satisfactorily executed. Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Sub-Division Officer

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within	
2)	Deduct amount to be held in reserve being ……percent Rs……	
3)	" Balance	
4)	Deduct Payment:	
	a) Amount of previous payment as in the Office Cash Book Voucher No……Dated……S.D. No…….. towards cash advance recovery of	Amount adjusted 49,90,821-00
	b) Payments Now made { cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	2% IT - 99816-00 1% CUS - 49908-00 0.1% CBF - 4991-00 LR - 5040-00 5% FSD - 249541-00
5)	Balance being unpaid value of work done held in reserve.	
6)	Deduct cash advance made on the Office cash Book Voucher No…… dated……less adjustments.	
7)	Net amount due to or from Contractor	unadjustments items.
8)	Advance to Contractor for materials brought to site (as detailed) within.	Adju. 409296-00
9)	Value of Government materials supplied.	Cheque: 45,81,525-00
		Total amount adjusted -

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Contractor's Signature

Received Rs…….. (in words)……
……
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Witness
1.
2.

Dated Signature of Contractor

Paid by cash/Cheque No……Dated……
Cash Rs……
Dated……
Initials of Officer making payment

(For use in the Office)

Audited & Admitted for Rs.
Rs. 49,90,821-00
Stamp
4581525-00 by Cheque
and Rs. 409296-00 by Adjustment

Accts. Supdt.
Project Division
B.B.M.P.

Executive Engineer
Exe. Engineer
Project Division
B.B.M.P

Sl No	Item Name	Unit
1	KSRRB 300-1,Earth work excavation by manual means in ordinary soil invlving an average horizontal throw up to 2 meters and an average lift uo to 1.5m,excavated surface levelled and sides neatly dresssed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications(Item no19.1,Page no141,PWD SR 2016-17)	Cum
2	KSRRB M300-53 : Construction of embankment with approved material Gravel/Murrum with all lifts and leads, trasnporting to site, spreading, grading to required slope and compacting to meet requirement Table 300-2 complete as per specifications including cost of gravell/murrum,watering charges & compaction by vibratory roller to 95% of proctors density. MORTH Specification No. 305. (Page No. 148 & Item No. 19.60)	Cum
3	Removing B.S slab of drain and stacking (P.No 25 I.No 5.32)	sqm
4	Refixing stone slabs of drains and pointing in CM(1:3)(P.No 25 I.No 5.33)	Sqm
5	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete do 7.5 cms thick(P.No 25 I.No 5.31.1)	sqm
6	Dismantling size stone masanry in clay mortor and stacking the size stone within a radious of 50m and removing the debries to a distance up to 200m etc as per specifications and directions of the engineer incharge of the work.(P.no 265/ Item No. 37.48/ PWD SR 2016-2017)	Cum
7	KSRB 2-2.2 : Earth work excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5m , in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m. specification, specification. No. KBS 2.1(b) / 2.3.5, No. 5/ Item No. 2.4/ PWD SR 2016-2017	Cum
8	Providing and filling of Sand to play area, with lead and lift, loading and unloading charges, etc., complete as per specifiocation. (P. No. 43 / I. No. 7.37 of CSR 2015-16)	Cum
9	KSRB 4-1.3:Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @0.57cum machine mixed,machine mixed,concrete laid in layers not exeeding 15cms.thick, well compacted in foundation,including cost of all materials,labour,HOM of machinery,curing complete as per specifications.Specification no KBS4.1,4.2(Item no 4.3,Page no12,PWD SR 2016-17)	Cum
10	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation cement mortar 1:6, stone hammered dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specification. KBS 5.1.13 (P.25/5.6)	Cum
	(-)Available Size stones	
11	KSRB 5.3-3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.KBS 5.1.13 (P.26/5.90)	Cum
12	KSRB 15.1.3 Providing flush pointing to coursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications. (P.122/I.15.3)	Sqm
13	Providing and laying in positionp lain cement concrete of Mix M20 with opc cement @300kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregates @ 0.43 cum machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour HOM of machinery curing complete as per specification, specification No. KBS 4, 1, 4.2 (PageNo.12, Item No.4.5)	Cum
14	Providing chain link fencing 50mm size of 8 guage properly stretched between rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint (Page No 255 LNo 37.3)	Sqm

Previous Measurements		Present Measurements			Total Up to Date	
Qty	Amount	Qty	Rate	Amount	Qty	Amount
		170.33	86.92	14805.08	170.33	14805.08
		90.00	320.12	28810.80	90.00	28810.80
		46.86	65.72	3079.64	46.86	3079.64
		46.86	80.56	3775.04	46.86	3775.04
		11.72	665.68	7801.77	11.72	7801.77
		3.46	182.32	630.83	3.46	630.83
		69.87	299.98	20959.60	69.87	20959.60
		36.80	1700.00	62560.00	36.80	62560.00
		25.00	5159.02	128993.56	25.00	128993.56
		37.22	4438.22	165190.55	37.22	165190.55
		-307.00	13.00	-3991.00	-307.00	-3991.00
		12.95	5305.30	68708.94	12.95	68708.94
		63.34	102.82	6512.62	63.34	6512.62
		29.83	5767.46	172043.33	29.83	172043.33
		121.70	698.54	85008.83	121.70	85008.83

Sl No	Item Name	
15	Providing and fixing M.S. Block pipe of 38mm dia, of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two verticle poles (M.S. rectangular poles) and spot welding the chain link with M.S. block pipe including cost of all materials wastage in cutting, and scaffolding wherever necessary with all lead and lift as directed by the Engineer-in-charge of work etc., complete including two coats of approved quality paint over one coat of shop paint.	
16	Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1:2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of length 25 cms. Including cost of all materials cutting, bending scaffolding wherever necessary, nicely finishing the welded joints with all lead lifts and as per the directions of the Engineerin - charge of the work and including providing 2 coats of approved quality paint over one coat of shop painting (excluding cost of earthwork and concrete)	
17	KSRB 7.9 : Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and weldin (Page No 32, I.No 7.90)	
18	Providing and fixing cement base precast, pre-polished cement concrete designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mix finished with flush pointing using white cement, including cost of materials, including cutting, gridding the edge to half/full round wherever required, labour curing complete as per specification. P.109, I. No.14.62	
19	Providing and fixing precast solid concrete kerb stones made out of CC. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete P. No. 25 I. No.5.29.2	
20	KSRB 15-19.1 : Providing and applying ready mix priming coat over concrete / masonry / asbestos cement sheet / plastered surfaces including preparing the surface after thoroughly cleaning of oil, grease, dirt and other foreign matter, and sand papering including cost of materials, labour, complete as per specifications.	
21	KSRRB M2700- Painting on Concrete Surface KSRRB M2700-12. Providing and applying 2 coats of water based cement paint to unplastered concrete surface after cleaning the surface of dirt, dust, oil, grease, efflorescence and applying paint at of 1 litre for 2 sqm complete as per specifications MORTH Specification No. 800	
22	KSRB-15-17.6: Providing and applying painting two coats (excluding priming coat on new wood surface and / war wood faced surface with enamul paint to give an even shade cleaning of surface of all dirt; dust and forign matte, Sand preparing including cost of maerilals, complete as per specification) (P.No 118. I.No 15.60.1)	
23	KSRB 5-14: Providing and constructing precast concrete solid blocks with compressive strength not less than 35Kg/sqm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x20x20cms conforming to I.S: 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications. (P25/5.27)	
24	Providing and fixing granite benches as per design specification and fixing as per the direction of Engineer in charge of work	
25	Providing and fixing dust bins as per designs, drawing specification and direction of Engineer in charge of works	
26	Providing and fixing Precast RCC Slabs as Per approved design, specification and Direction Engineer-in-Charge. (Approved Data Rate).	

Previous Measurements		Present Measurements			Total Up to Date	
Qty	Amount	Qty	Rate	Amount	Qty	Amount
		192.15	343.44	65992.00	192.15	65992.00
		78.00	868.14	67714.92	78.00	67714.92
		~~124.16~~ 124.14	82.68	~~10265.76~~ 10261-	124.14 124.16	~~10265.76~~ 10261-
		95.95	1150.10	110352.10	95.95	110352.10
		97.00	385.84	37426.48	97.00	37426.48
		19.58	27.56	539.49	19.58	539.49
		19.58	66.78	1307.22	19.58	1307.22
		11.83	89.04	1052.90	11.83	1052.90
		14.20	993.22	14103.72	14.20	14103.72
		37.00	10550.00	390350.00	37.00	390350.00
		2.00	4800.00	9600.00	2.00	9600.00
		30.50	2100.00	64050.00	30.50	64050.00

Sl No	Item Name	Unit
27	Supply and fixing of Seated Chest Press. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All products must carry a GS mark on it.. Size_L x W x H): 1955 x 733 x 2058 mm. Weight: 86.6 Kg Safety Area: 5545 x 4470 mm Capacity_2 Persons.	No,s
28	Supply and fixing of Self Weighted Rower. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Colour RAL 5019 Blue and RAL 1014 Beige Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards only by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must carry a GS mark on it.. Size_L x W x H): 1390 x 805 x 1100 mm. Weight: 42.4 Kg Safety Area: 3790 x 3205 mm Capacity_1 Person.	No,s
29	Supply and fixing of Elliptical Cross Trainer. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. The certificates must be attached with the tender document. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Size_L x W x H): 1267 x 582 x 1764 mm. Weight: 43.5 Kg Safety Area: 4322 x 3632 mm Capacity_1 Person.	No,s

Previous Measurements		Present Measurements			Total Up to Date	
Qty	Amount	Qty	Rate	Amount	Qty	Amount
		1.00	230000.00	230000.00	1.00	230000.00
		1.00	165000.00	165000.00	1.00	165000.00
		1.00	140000.00	140000.00	1.00	140000.00

Sl No	Item Name	Unit
30	Supply and Fixing of Rider. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates.. Size_L x W x H): 910 x 655 x 1270 mm. Weight: 29.5 Kg Safety Area: 3310 x 3000 mm Capacity_1 Person.	No,s
31	Supply and Fixing of Bicycle. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards only by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. Size_L x W x H): 1000 x 498 x 1290 mm. Weight: 51.5 Kg Safety Area: 3400 x 3498 mm Capacity_1 Persons.	No,s
32	Supply and Fixing of Arm & Pedal Bike. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards only by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. Size_L x W x H): 830 x 500 x 1450 mm. Weight: 32 Kg Safety Area: 3830 x 2900 mm Capacity_1 Persons.	No,s

Previous Measurements		Present Measurements			Total Up to Date	
Qty	Amount	Qty	Rate	Amount	Qty	Amount
		1.00	90000.00	90000.00	1.00	90000.00
		1.00	125000.00	125000.00	1.00	125000.00
		1.00	170000.00	170000.00	1.00	170000.00

Sl No	Item Name	Un
33	Supply and Fixing of Tai Chi Spinners. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Colour RAL 5019 Blue and RAL 1014 Beige Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. The certificates must be attached with the tender document. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Size_L x W x H): 1120 x 1150 x 1620 mm. Weight: 39 Kg Safety Area: 3520 x 3550 mm Capacity_3 Persons.	No
34	Supply and fixing of HD Health Walker. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Colour RAL 5019 Blue and RAL 1014 Beige Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. The certificates must be attached with the tender document. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates.SizeL x W x H): 1065 x 615 x 1364 mm. Weight: 51Kg. Safety Area: 4090 * 3555mm. Capacity 1 Person	No,s
35	Supply and fixing of HD Waist Twister. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance : Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Size_L x W x H): 1460 x 1310 x 1150 mm. Weight: 39.1 Kg Safety Area: 4360 x 4510 mm Capacity_3 Persons.	No,s